

Town of
Highway



Brookhaven
Department

Daniel P. Losquadro

Superintendent of Highways

Mill Road Culvert Replacement Preliminary Project Schedule BridgeNY 2018 Program Grant

All dates assume executed grant contract received by June 2019.

RFP for final engineering design services – September 2019

Plans, specifications and permits – March 2020

Bid documents – April 2020

Construction contracts executed – June 2020

Mobilization – July 2020

Drainage construction – July 2020 (3 weeks)

*Northern demolition – July 2020 (1 week)

*Northern culvert construction – August 2020 (3 weeks)

*Southern demolition – August 2020 (1 week)

*Southern culvert construction – September 2020 (3 weeks)

Curbs and pedestrian access reconstruction – October 2020 (3 weeks)

*Road reconstruction – November 2020 (2 weeks)

Final restoration and as-built surveys – November 2020 (2 weeks)

*Construction will be phased to allow for emergency vehicle and pedestrian access during all stages of the project.